

Road Report August 2024

- Completed Work in July 2024
- Work in Process/Scheduled
- Thank you
- Decisions and Comments





Completed Work

- Road grading operations on various Township roads as noted
- Sturgeon Island Bridge cover electrical hook up is complete. Pressure washing and staining is schedule for early September 2024.
- Shoulder washouts were repaired on Parkview Drive. This costly repair could have been avoided if this issue would have been addressed when new asphalt was laid back in 2021.



Grading 2024	Road Name	June	July
CaCl2	Sturgeon Island Road	6/13 & 6/26	9-Jul
1E	Hill Street Road		9-Jul
2E	Elm Tree Road		
3E	Northridge Road		9-Jul
4E	Pioneer Road	6/13 & 6&14 East End	9-Jul
5E	Partridge Road North		
6E	Partridge Road South	13-Jun	9-Jul
7E	Lake 12 Road	13-Jun	
8E	Balsam Road		
9E	Birchview Road		
10E	Telker Road		
11W	Sunset Lane		
12W	Settlers Court		
13W	Lords Drive		
14W	Settlers Pond Drive		
15W	Paulus Road		
16W	Pine Tree Lane		
17W	Lakeshore Drive		
18E	Camp Farm Lane		9-Jul
19E	Moss Lane		

Grading 2024	Road Name	February	March	April	May
CaCl2					
1E	Hill Street Road	2/7 Partial 2/21&22		11-Apr	5/10, 5/15,5/28
2E	Elm Tree Road	21-Feb		11-Apr	29-May
3E	Northridge Road	21-Feb		12-Apr	29-May
4E	Pioneer Road	2/7 & 2/21		5-Apr	5/22, 5/29
5E	Partridge Road North	2/7 & 2/21		10-Apr	5/16, 5/22, 5/28
6E	Partridge Road South	2/7 & 2/21		10-Apr	28-May
7E	Lake 12 Road	21-Feb		10-Apr	5/10, 5/15, 5/20, 5/28
8E	Balsam Road	2/7 & 2/21		10-Apr	28-May
9E	Birchview Road	21-Feb		10-Apr	5/10, 5/15, 5/16, 5/20, 5/28
10E	Telker Road	21-Feb		10-Apr	28-May
11W	Sunset Lane		11-Mar	12-Apr	29-May
12W	Settlers Court		11-Mar	12-Apr	29-May
13W	Lords Drive		11-Mar	12-Apr	5/20, 5/29
14W	Settlers Pond Drive		11-Mar	12-Apr	29-May
15W	Paulus Road		11-Mar	12-Apr	29-May
16W	Pine Tree Lane		11-Mar	12-Apr	29-May
17W	Lakeshore Drive	21-Feb	11-Mar	12-Apr	5/20, 5/29
18E	Camp Farm Lane	22-Feb		25-Apr	29-May
19E	Moss Lane	21-Feb		25-Apr	5/22, 5/28
20E	Brandt Road	21-Feb		25-Apr	28-May
21E	Sunrise View Road	21-Feb		25-Apr	28-May

Work in Process/Scheduled

- Sturgeon Island bridge County project has slowly resumed and is anticipated to be done in the fall of 2024
- Sturgeon Island Road asphalt project started May 8, 2024 and will be completed once the Sturgeon Island bridge project is done
- Township road sign and post replacement is scheduled for the Spring of 2025. They delay is because there is a backorder on posts and weather issues for the contractor.
- Culvert replacement on various Township Roads
- Ditch cleaning on various Township Roads



Thank you to our professional contactors.

Their hard work and cooperation is greatly appreciated!

- Rocon Paving Inc.
- Thaw It, Lyle Huhta
- Kiminski Paving Inc.
- Sandberg Construction Inc.
- Gobel Excavating & Aggregate Inc.
- Complete Carpentry, Robert Kenowski



Representative Dotseth checking out the Sturgeon Island Bridge

Decisions and Comments

- Discuss change order for Sturgeon Island Road asphalt project (county portion)
- Approve gravel crushing
- All road information and reports are located on The Windemere Township website



It's nice to be important, but it's more important to be nice.